

G-BUG Update Meeting

21 May 2020

Agenda

- 1000-1025** Town Centre Transport Package schemes update (CM / JW)
- 1025-1035** GBC update (DY)
- 1035-1055** Group discussion (ALL)
- 1055-1100** AOB

TCTP: Walnut Tree Close

Stage: Phase 1 complete, Phase 2 detailed design

Latest progress:

- Turning facility construction (Phase 1) completed in March
- Addressing outstanding design issues for implementation (Phase 2)

Next steps:

- Complete design for implementation
- Coordination with Walnut Bridge works

TCTP: College Link+

Stage: **Tender**

Latest progress:

- Detailed design and Stage 2 Road Safety Audit completed.

Next steps:

- Advertisement of Traffic Orders
- Agree construction programme with main contractor

TCTP: A3100 London Road

Stage: Detailed design

Latest progress:

- Outstanding design queries resolved, approaching completion of detailed design

Next steps:

- Detailed design to complete (mid June)
- Complete Stage 2 Road Safety Audit and construction drawings (late July)
- Programme planning, including engagement with local stakeholders
- Agree tree-planting regime

TCTP: Other works

- A25 cycle corridor
 - Discussions ongoing with landowners at Ladymead Retail Centre
- A281 Millbrook
 - On-road advisory cycle lane extended to Yvonne Arnoud Theatre

Group discussion