



G-Bug Update

17 September 2019

A25 Cycle Corridor

▶ A25 Woodbridge (Wickes)

- ▶ The works were substantially completed during the month. Outstanding works/activities include:
 - ▶ High friction surfacing on the bridge
 - ▶ Snagging of the completed works and rectifying defects

▶ A25 Woodbridge (Retail Park Junction)

- ▶ Land acquisition discussions are currently taking place

▶ A25 Parkway Phase 2

- ▶ Transport Studies team has modelled the proposed modifications to Boxgrove roundabout and submitted a report which indicates that the scheme will have a significant impact on capacity. A decision is yet to be made by the project board.

Guildford College Link

- ▶ Current proposal involves converting the existing staggered pelican crossing just north of Leas Rd/Woodbridge Rd junction to a single stage toucan crossing.
- ▶ The Traffic Studies team has been asked to advise on the level of assessment required for the proposed modification of the crossing at the Leas Rd/Woodbridge Rd junction and to advise on cost estimates and time scales.

Walnut Tree Close One-Way Trial

- ▶ Delay in land agreement to lease the land on Woodbridge Meadows for the trial
- ▶ Careful coordination with Solum Rail Station Development and Walnut Bridge construction due to overlap in programme
- ▶ Planned start date of construction is October to December 2019. Trial to start in January 2020
- ▶ Length of trial is between 3-6 months depending on the start of Walnut Bridge